

From
Chairman
DRB, World Bank Projects
Bhubaneswar

Sri M. Mishra
AK Sahu
myw.

Bhubaneswar
Date : 23.04.2010
By-post/mail

✓ To
Chief Engineer.
World Bank Project, Orissa
Office of the Engineer-In-Chief(Civil), Orissa
Nirman Soudha, Keshari Nagar, Unit-V.
Bhubaneswar. Pin-751001

Sub: Widening and strengthening of Existing carriageway to 2 lane from Chandbali - Bhadrak-Anandpur (0/0 to 45/0km of SH-9 and 0/0 to 50/0 Km of SH-53) under Orissa State Road Project – Package No OSRP-CW-ICB-Y1-P02-Contract Agreement No4 of 2008-09 dt.3rd Nov, 2008.

Dear Sir,

I am enclosing the first minutes of the DB dated 23rd April, 2010 conducted at site office, Bhadrak for your information please.

Thanking you,
Yours faithfully



(L. M. Patra)
Chairman, Dispute Board

CC :

- 1) Mr. B C Hota, Member – For information
- 2) Mr. Basudev Sahoo, Member – For information
- 3) Resident Engineer, SMEC Bhadrak – For information
- 4) M/s SOMDATT Builders – ARSS-JV, – For information

Sector –A, Zone –D, Plot -38,

Mancheswar Industrial Estate, Bhubaneswar.

**Proceedings of the 1st DRB meetings at site office Bhadrak, Package No.OSRP-CW-ICB-Y1-P02
for Widening & Strengthening of Existing Carriageway to 2-Lane Road from
Chandabali-Bhadrak-Anandapur (Km.0/0 to Km.45/0 of SH-9 & Km.0/0 to Km.50/0 of SH-53)
on 23rd Apr 2010**

Name of the Project : **Widening & strengthening of existing carriageway to
2-lane road from Chandabali – Bhadrak – Anandapur road
(Km.0/0 to Km. 45/0 of SH-9 & Km.0/0 to Km.50/0 of SH-53)**

Package No : OSRP-CW-ICB-Y1-P02

Contract Amount : **Rs. 216,23,17,622.00 only**

1. The list of the members present as per the annexure.
2. The DRB members visited to the site along with representative of the Employer, Supervision Consultant and the Contractor.
3. The present status of the work is in progress for
 - Embankment – Km 21+000 to Km 26+000 (SH – 53)
 - Subgrade work – Km 2+000 to Km 6+5000 (SH – 09) and Km 21+000 to Km 23+000 (SH – 53)
 - GSB work – Km 6+500 to Km 8+500 (SH -09) and Km 12+000 to 13+200, 15+150 to 16+000 (SH – 53) With crushed aggregate.
 - CD works – 15 nos HPC completed, 12 nos are in progress, Box culvert in progress and minor bridge 1 no in progress.

Financial Progress : 2.65% of Rs. 216,23,17,622.00.

List of Hindrances :

- Electric poles shifting of SH – 53
 1. Km 16+800 to Km 17+000
 2. Km 22+200 to 22+400
 3. Km 13+250 to 13+900
 4. Km 25+500 to 26+000
- Electric poles shifting of SH –09
 1. Km 5+500 to Km 6+600
- Water supply lines Shifting of SH – 53
Km 13+250 to Km 13+900
- **Built up area SH- 53**
 1. Km 13+250 to 13+900
 2. 14+550 to 14+650
 3. 16+400 to 16+450
 4. 24+140 to 24+350
 5. 25+500 to 26+00

- **Built up area SH- 9**

1. 5+500 to 6+600
2. 3+800 to 4+00
3. 4+400 to 4+500

There is no Problem in tree cutting in 1st mile stone. Contractor is advised to deploy the man powers as contract.

Machineries, Equipments and Materials are adequate,

General Observation

Since The 1st Mile Stone is already ^{over} since December 2009. The department is advised to revised the mile stone suitably. This may also be done in respect of other two mile stones. There is no dispute between the Employer and Contractor at Present.



Mr. L.N. Patra
Chairman , DRB









Mr. B.C. Hota
Member, DRB



Mr. B.D. Sahoo
Member, DRB

LIST OF MEMBERS ATTENED IN DRB 1ST MEETING ON 23 APRIL 2010 AT SITE OFFICE OF THE ENGINEER

Sl no	Name	Designation	Address	Mobile No	Signature
	Mr. L.N. Patra	Chairman , DRB	219, Bayababa Matha Road, Unit - 9 Flats , Bhubaneswar - 22	09437042335 0674-2542335	
2	Mr. B.C. Hota	Member, DRB	N - 3, 223, IRC Village, Nayapalli, Bhubaneswar - 15	9937199793 0674 - 2551851	
3	Mr. B.D. Sahoo	Member, DRB	Plot - 435, Sahid Nagar, Bhubaneswar, 751007	9437006917 0674 - 2544625	
4	Mr. S.S Das	Executive Engineer, PMU	C.E.Office World Bank Project	9437084728 0674 - 2436190 2391476	 23.04.10
5	Mr. G.J. Pattabhi	Resident Engineer, SMEC	SMEC International Pty Ltd. In association with SMEC India Pvt Ltd and CMEC Consulting Engineers Plot no 2726/3782 & 2727/3783, At - Bagurai, In front of Circuit House, Post - Madhav Nagar - 756001	06784 - 240108 94392218271	 23042
6	Mr. Y. RamaRao	Advisor, SDB - ARSS (JV)	ARSS Head Office , Sector -A, Zone -D plot No -38 Mancheswar Ind.Estate BBSR - 751010	9437966983	
	Col M. Tiwari	Project Head, SDB - ARSS JV	Bhadrak	9437027990	