

Bhubaneswar, Dt. 19.05.2010

From,

The Chairman
DRB, World Bank Projects
Bhubaneswar.

To

✓ The Chief Engineer
World Bank Project, Orissa
Office of the Engineer-in-Chief(Civil), Orissa
Nirman Soudha, Keshari Nagar, Unit-V.
Bhubaneswar. Pin-751001

Sub: Widening and Strengthening of Existing carriageway to 2 lane from Berhampur –
Taptapani Road(0/000 Km- 41/000 Km of SH-17) under Orissa State Road
Project-Package No-OSRP-CW-ICB-Y1-P03-Contract Agreement No2 of 2008-
09 dtd. 5th September, 2008.

Dear Sir,

I am enclosing the first minutes of the DB dated 18th May, 2010 conducted at site
office, Berhampur for your information please.

Thanking You,

Yours Faithfully,



(L.M. Patra)

Chairman, Dispute Board

CC:

- | | |
|--|-------------------|
| 1) Mr. BC Hota, Member | -For Information |
| 2) Mr. Basudev Sahoo, Member | - For Information |
| 3) Resident Engineer, SMEC Berhampur | - For Information |
| 4) BACKBONE-ARSS-JV,
Sector-A, Zone-D, Plot-38,
Mancheswar Industrial Estate, Bhubaneswar. | - For Information |

**Proceedings of the 1st DRB meetings at site office Berhampur, Package No.-OSRP-CW-ICB-Y1-P03
for Widening & Strengthening of existing carriageway to 2-lane road from Berhampur to Taptapani
(Km. 0/0 to Km. 41/0 of SH-17)
on 18th May 2010**

Name of the Project: Widening & strengthening of existing carriageway to 2-lane road from Berhampur to Taptapani (Km. 0/0 to Km. 41/0 of SH-17)

Package No : (OSRP-CW-ICB-Y1-P03)

Contract Amount : Rs. 81,97,23,707.00 only

Date of Commencement : 22.11.2008

Date of Completion : 21.11.2010

Length of the Road : 41 Km

1. The list of the members present as per the annexure.
2. The DRB members visited to the site along with representative of the Employer, Supervision Consultant and the contractor.
3. The present status of the work is in progress for,

Embankment - Km 5+000 to Km 9+500
Km 14+000 to Km 18+000

Subgrade - Km 5+000 to Km 6+300
Km 14+000 to Km 17+000

GSB - Km 14+000 to Km 15+100 RHS Completed with crushed stone aggregates
Km 15+300 to Km 15+550 LHS Completed - do -

WMM - Km 14+000 to Km 14+800 RHS Completed

CD works - 18nos of HPC completed, 14 nos are in progress, One no. Box Culvert completed & 4 nos. are in progress and Slab Culvert 1 no. in progress.

Financial Progress : (1% of Rs. 81,97,23,707.00) as per IPC including secured material advance
(3.520% of Rs. 81,97,23,707.00) as per site

List of Hindrances :

1. Km 9+500 (Left house Problem)
2. Km 8+193 (LHS House)

Built up areas

1. 7+030 – 7+310
2. 7+700 – 7+910
3. 8+200 – 8+350
4. 9+500 – 10+600
5. 11+500 – 11+900
6. 12+700 – 13+720
7. 15+500 – 15+910
8. 32+200 – 33+350
9. 34+100 – 34+700
10. 36+300 – 37+150


There is no problem in tree cutting in 1st mile stone. Contractor is advised to deploy the man power as per contract.



Mr. L. N. Patra
Chairman, DRB










Mr. B. C. Hota
Member, DRB









Mr. B. D. Sahoo
Member, DRB

LIST OF MEMBERS ATTENED IN DRB 1ST MEETING ON 18 MAY 2010 AT SITE OFFICE OF THE ENGINEER

Sl. No.	Name	Designation	Address	Mobile No.	Signature
1	Mr. L. M. Patra	Chairman, DRB	219, Bayababa Matha Road, Unit - 9 Flats, Bhubaneswar - 22	09437042335 0674-2542335	
2	Mr. B. C. Hota	Member, DRB	N - 3, 223, IRC Village, Nayapalli, Bhubaneswar - 751007	09937199793 0674 - 2551851	
3	Mr. B. D. Sahoo	Member, DRB	Plot - 435, Sahid Nagar, Bhubaneswar, 751007	09437006917 0674 - 2544623	
4	Mr. M. R. Mishra	Executive Engineer, CE Office		09437186512	
5	Mr. A. K. Das	SDO, PWD, Berhampur		09438041199	
6	Mr. S. V. Raju	Resident Engineer, SMEC		09439132067	
7	Mr. Y. Rama Rao	Advisor, ^{Project Done} SDB - ARSS (JV)	ARSS Head Office, Sector - A, Zone - D, Plont No.38, Mancheswar Ind. Estate BBSR - 751010	09437966983	
8	Mr. A. V. B. Rao	Project Manager, ARSS		09437424769	

LIST OF MEMBERS ATTENED IN DRB 1ST MEETING ON 18 MAY 2010 AT SITE OFFICE OF THE ENGINEER

Sl. No.	Name	Designation	Address	Mobile No.	Signature
1	Mr. L. M. Patra	Chairman, DRB	219, Bayababa Matha Road, Unit - 9 Flats, Bhubaneswar - 22	09437042335 0674-2542335	
2	Mr. B. C. Hota	Member, DRB	N - 3, 223, IRC Village, Nayapalli, Bhubaneswar - 751007	09937199793 0674 - 2551851	
3	Mr. B. D. Sahoo	Member, DRB	Plot - 435, Sahid Nagar, Bhubaneswar, 751007	09437006917 0674 - 2544623	
4	Mr. M. R. Mishra	Executive Engineer, CE Office		09437186512	
5	Mr. A. K. Das	SDO, PWD, Berhampur		09438041199	
6	Mr. S. V. Raju	Resident Engineer, SMEC		09439132067	
7	Mr. Y. Rama Rao	Advisor, SDB ^{Prax Bone} - ARSS (JV)	ARSS Head Office, Sector - A, Zone - D, Plant No.38, Mancheswar Ind. Estate BBSR - 751010	09437966983	
8	Mr. A. V. B. Rao	Project Manager, ARSS		09437424769	