

From
Chairman
DRB, World Bank Projects
Bhubaneswar

Berhampur
Date : 23.08.2010
By-post/mail

To
Chief Engineer,
World Bank Project, Orissa
Office of the Engineer-in-Chief (Civil), Orissa
Nirman Soudh, Keshari Nagar, Unit – V.
Bhubaneswar. Pin – 751001

Sub: Widening & Strengthening of Existing Carriageway to 2-Lane Road from Berhampur – Taptapani Road (Km 0/0 to Km 41/0 of SH-17) Under Orissa State Road Project - Package No.OSRP-CW-ICB-Y1-P03 – *Contract Agreement No 2 of 2008-09 dt. 5th September, 2008.*

Dear Sir,

I am enclosing the second minutes of the DB dated 23rd August, 2010 conducted at site office, Berhampur for your information please.

Thanking You,

Yours faithfully











(L.M. Patra)
Chairman, Dispute Board

CC:

- | | |
|--|-------------------|
| 1) Mr. B C Hota, Member | - For information |
| 2) Mr. Basudev Sahoo, Member | - For information |
| 3) Team Leader, SMEC Bhadrak | - For information |
| 4) M/s BACKBONE – ARSS – JV,
Sector – A, Zone – D, Plot – 38,
Marcheswar Industrial Estate, Bhubaneswar. | - For information |

LIST OF MEMBERS ATTENED IN DRB 2nd MEETING ON 23rd August 2010 AT SITE OFFICE

Sl. No.	Name	Designation	Address	Mobile No.	Signature
1	Mr. L. M. Patra	Chairman, DRB	219, Bayababa Matha Road, Unit - 9 Flats, Bhubaneswar - 22	09437042335 0674-2542335	
2	Mr. B. C. Hota	Member, DRB	N - 3, 223, IRC Village, Nayapalli, Bhubaneswar - 751007	09937199793 0674 - 2551851	
3	Mr. B. D. Sahoo	Member, DRB	Plot - 435, Sahid Nagar, Bhubaneswar, 751007	09437006917 0674 - 2544623	
4	Mr. M. R. Mishra	Executive Engineer, CE Office		09437186512	 23/8/10
5	Mr. A. K. Das	SDO, PWD, Berhampur		09438041199	 23/8/10
6	Mr. P. Jagannath	Engineer		09439218271	
7	Mr. Y. Rama Rao	Advisor, SDB - ARSS (JV)	ARSS Head Office, Sector - A, Zone - D, Plont No.38, Mancheswar Ind. Estate BBSR - 751010	09437022019	 23/8/10
8	Mr. A. V. B. Rao	Project Manager, ARSS		09437424769	

**Proceedings of the 2nd DRB meetings at site office, Berhampur, Package No.-OSRP-CW-ICB-Y1-P03
for Widening & Strengthening of existing carriageway to 2-lane road from Berhampur to Taptapani
(Km. 0/0 to Km. 41/0 of SH-17)
on 23rd August 2010**

Name of the Project: Widening & strengthening of existing carriageway to 2-lane road from Berhampur to Taptapani (Km. 0/0 to Km. 41/0 of SH-17)

Package No : (OSRP-CW-ICB-Y1-P03)

Contract Amount : Rs. 81,97,23,707.00 only

Date of Commencement : 22.11.2008

Date of Completion : 21.11.2010

Length of the Road : 41 Km

1. The list of the members present as per the annexure.
2. The DRB members visited to the site along with representative of the Employer, Supervision Consultant and the contractor.
3. The present status of the work is in progress for,

Embankment - Km 5+000 to Km 9+500
Km 14+000 to Km 18+000

Subgrade - Km 5+000 to Km 6+300
Km 14+000 to Km 17+450

GSB - Km 14+000 to Km 15+100 RHS Completed with crushed stone aggregates
Km 14+000 to Km 17+000 LHS Completed - do -

WMM - Km 14+000 to Km 15+100 RHS Completed
Km 14+000 to 17+000 LHS completed

CD works - 22nos of HPC completed, 10 nos are in progress,
& 5 nos.Box culverts are completed.
1 no. Slab Culvert in progress.

Physical Progress : 3.9%

Financial Progress: 3.2% (IPC submitted for gross value of Rs.2.59 crore)


List of Hindrances :

1. Km 9+500 (Left house Problem)
2. Km 8+193 (LHS House)

Built up areas

1. 7+030 – 7+310
2. 7+700 – 7+910
3. 8+200 – 8+350
4. 9+500 – 10+600
5. 11+500 – 11+900
6. 12+700 – 13+720
7. 15+500 – 15+910
8. 32+200 – 33+350
9. 34+100 – 34+700
10. 36+300 – 37+150


1. There is no problem in tree cutting in 1st mile stone.
2. Contractor is advised to expedite the progress as per contract.
3. One dispute has been referred by the contractor for this project on 7th August 2010 regarding varied rate GSB which is being examined.
4. The revised 1st milestone though handed over and work is in progress is not fully hindrance free. The Department is advised to incorporate the revision in the contract early deciding all the milestones.



^M
Mr. L. N. Patra
Chairman, DRB



Mr. B. C. Hota
Member, DRB



Mr. B. D. Sahoo
Member, DRB

Position of World Bank Projects staff as on 23-08-2010

Name of Site :- Berhampur-Taptapani Projects

Manager of Project :-A.V. B. Rao

Sl.No	Sl.No	NAME	DESIGNATION
1	1	A.VEERA BHADRA RAO	PROJECT MANAGER

OFFICE STAFF

1	2	SASHIKANT SAHOO	QUANTITY SURVEYOR
2	3	SUNIL KUMAR MOHAPATRA	SR.ACCOUNTANT
3	4	RANJAN ROUT	ACCOUNTANT
4	5	GANESWAR MOHARANA	ACCOUNTANT
5	6	ANIL KUMAR GUJAR	COMPUTER OPERATOR
6	7	BIPRA CHARAN NAYAK	COMPUTER OPERATOR
7	8	JAI RAM BISWAL	STORE (SUPERVISOR)
8	9	SANGRAM KESHARI SWAIN	OFFICE ASSISTANT
9	10	MANORANJAN PARIDA	OFFICE ASSISTANT
10	11	PRASAN ROUT	OFFICE ASSISTANT

HIGHWAY SITE STAFF

1	12	ARUN KUMAR SINGH	SR.HIGHWAY ENGINEER
2	13	BIGHANRAJ MAHAPTRA	HIGHWAY ENGINEER
3	14	CHANDA CHARAN DEHURY	HIGHWAY ENGINEER
4	15	LOKNATH PADHY	HIGHWAY ENGINEER
5	16	MANOJ KUMAR SETHI	SURVEYOR
6	17	KUNAL MUDI	SURVEYOR
7	18	ATANU KU PATTNAYAK	SURVEYOR
8	19	SANTOSH SWAIN	HIGHWAY INCHARGE
9	20	PARFULLA TARENIA	SUPERVISOR
10	21	MANAS RANJAN SAMANTRAY	SUPERVISOR
11	22	SUJIT KUMAR MOHANTY	SUPERVISOR
12	23	PABITRA KUMAR DAS	SUPERVISOR
13	24	SUKANT PARDHAN	SUPERVISOR
14	25	SATYAPRIYADAS	SUPERVISOR

STRUCTURE SITE STAFF

1	26	SARAT CHANDRA MUNI	STRUCTURE ENGINEER
2	27	SUJEET KUMAR RATH	STRUCTURE ENGINEER
3	28	BARADA KANT JENA	STRUCTURE INCHARGE
4	29	RAMESH CHANDRA PANI	SUPERVISOR
5	30	BIDYADHAR PATTNAIK	SUPERVISOR
6	31	CHANDRA SHEKHAR PADHY	SUPERVISOR
7	32	SANJEEV KUMAR SAMAL	SUPERVISOR

SAFETY STAFF

1	33	NAREN KUMAR DHALASAMNTA	SAFETY OFFICER
2	34	UMA SHANKAR POLLAI	SUPERVISOR

LABORATORY STAFF

1	35	BISWAJIT TRIPATHY	ASST MATERIAL ENGINEER
2	36	CHITRANJAN DASH	LAB MANAGER
3	37	SAROJ KUMAR MISHRA	MATERIAL MANAGER
4	38	SHUDHANSU RANJAN MANGRAJ	LAB. TECHNICIAN
5	39	BIBENDRA BEURA	LAB. TECHNICIAN
6	40	SANTOSH MISHRA	LAB. TECHNICIAN
7	41	AMIT KUMAR DAS	LAB ASSISTANT
8	42	PARSANT MISHRA	LAB. ASSISTANT
9	43	SAROJ KUMAR SAHOO	SR. LAB HELPER
10	44	BHAGBAN DAS	LAB HELPER
11	45	HARIHAR NAYAK	LAB HELPER
12	46	GOURANGA CHARAN DASH	LAB HELPER

PLANT STAFF

1	47	MANOJ KUMAR BEHERA	PLANT IN-CHARGE
2	48	TANMAY KAR	STORE INCHARGE
3	49	BISHNU CHANDRA BASTIA	STORE ASSISTANT
4	50	SANJAY DAS	SUPERVISOR
5	51	BINOD BIHARI MOHAPTRA	SUPERVISOR
6	52	PANKAJ KUMAR BEHERA	SUPERVISOR
7	53	ASHUTOSH DAS	SUPERVISOR
8	54	TAPAS KUMAR DAS	WEIGHT BRIDGE
9	55	SUNIL KUMAR JAJU	WEIGHT BRIDGE
10	56	ASHWINI KUMAR SETHY	WEIGHT BRIDGE
11	57	PARSANT KUMAR SAHOO	SUPERVISOR
12	58	SANTOSH KUMAR RATH	SUPERVISOR
13	59	SHEKH HAJRAT ALLI	SUPERVISOR
14	60	BASANT KUMAR PARDHAN	ELECTRICIAN
15	61	DITIYAKRUSHAN SAHOO	ELECTRICIAN
16	62	JAGATI JIBAN JENA	PEON

MECHANICAL ENGINEER

1	63	SANJEEV SETHI	MECHANICAL ENGINEER
2	64	SIDHARTH RANJAN TARAI	MECHANICAL ENGINEER

MECHANICAL STAFF

1	65	LALIT MISHRA	SUPERVISOR
2	66	DIBAKAR BEHERA	ENGINE MECHANIC
3	67	SANUJA BISWAL	ENGINE MECHANIC
4	68	LIPTIKRUSHAN SWAIN	ENGINE MECHANIC
5	69	SUSANT KUMAR NAYAK	ENGINE MECHANIC

6	70	SANJAY KUMAR BEHERA	PATTI MECHANIC
7	71	GOURANGA PATRA	AUTO ELECTRICIAN
8	72	SUSANT KUMAR JENA	AUTO ELECTRICIAN
9	73	SUKANT PRADHAN	TYRE MACHANIC
10	74	DEVRAJ DAS	WEILDER
11	75	NARENDRA PARDHAN	MECHANICAL
12	76	AMRENDRA PANI	MECHANICAL

OPERATOR STAFF

1	77	SANTOKH KUMAR DAS	HITACHI OPERATOR
2	78	BIKASH KUMAR PATASANA	HITACHI OPERATOR
3	79	DEEPAK KUMAR SAHU	HITACHI HELPER
4	80	BASUDEV MAJHI	GRADER OPERATOR
5	81	MITHUN BALIARSINGHA	GRADER HELPER
6	82	NIRANJAN BARADA	S. PAVOR OPERATOR
7	83	SUSANT KUMAR NAYAK	DOZER OPERATOR
8	84	MADHABA MAJHI	V.ROLLAR OPERATOR
9	85	SANJAY KUMAR NAYAK	V.ROLLAR OPERATOR
10	86	SUDHAKAR BEHERA	TANDOM OPERATOR
11	87	BIJAYA BARADA	JCB OPERATOR
12	88	PABITRA MOHANTA	JCB OPERATOR
13	89	JAGDISH PAIKRAY	JCB OPERATOR
14	90	RAMESH CHANDRA NAYAK	BATCH PLANT OPERATOR
15	91	HARIHER JENA	BATCH PLANT HELPER
16	92	SANJAY KUMAR PARIDA	LOADER OPERATOR
17	93	SUSANT KUMAR SAHU	LOADER OPERATOR
18	94	MAYADHAR MOHANTA	LOADER OPERATOR
19	95	RAJESH KUMAR DAS	LOADER OPERATOR

DRIVER STAFF

1	96	SUBAHSH SENAPATI	CAMPER DRIVER
2	97	ANIL KUMAR ROUT	BOLERO DRIVER
3	98	SUDHARSHAN CHAND	BOLERO DRIVER
4	99	JATADHARI BARADA	HYVA DRIVER
5	100	GUNANIDHI PARIDA	HYVA DRIVER
6	101	GIRDHARI ROUT	HYVA DRIVER
7	102	SUKHDEV SAHU	HYVA DRIVER
8	103	TUKU PARIDA	HYVA DRIVER
9	104	ARUN KUMAR BARIK	HYVA DRIVER
10	105	MADHAB CHANDRA PARDHAN	HYVA DRIVER
11	106	AMRENDRA BEHERA	HYVA DRIVER
12	107	SANJAY BARADA	HYVA DRIVER
13	108	NEELAMANI BEHERA	HYVA DRIVER

14	109	BISHWABNATH SAMANTRAY	HYVA DRIVER
15	110	SURENDRA KUMAR BEHERA	HYVA DRIVER
16	111	RABINDRA KU BARADA	HYVA DRIVER
17	112	GAJENDRA KUMAR KUDAI	HYVA DRIVER
18	113	JAI PARKASH BEHERA	HYVA DRIVER
19	114	BIRANCHI NARAYAN SHIKARI	HYVA DRIVER
20	115	GHANSHAYAM PRADHAN	HYVA DRIVER
21	116	BENUDHAR MALIK	HYVA DRIVER
22	117	BALBANDRA SHARMA	HYVA DRIVER
23	118	BIRANCHINARAYAN SAHU	HYVA DRIVER
24	119	BABLU SWAIN	HYVA DRIVER SPARE
25	120	MANOJ KUMAR PRADHAN	HYVA DRIVER SPARE
26	121	BISHWNATH PARIDA	HYVA DRIVER SPARE
27	122	MANAS MUDULI	HYVA HELPER
28	123	MITHUN PARIDA	HYVA HELPER
29	124	MUNA ROUT	HYVA HELPER
30	125	BIJAYA BARADA	HYVA HELPER
31	126	DOLAGOBINDA SHIKARI	HYVA HELPER
32	127	BIKRAM PATASANI	HYVA HELPER
33	128	PARBHAT BARADA	HYVA HELPER
34	129	BIRANCHI NARAYAN JENA	HYVA HELPER
35	130	JOGENDRA BEHERA	MILLOR DRIVER
36	131	DIBAKER BEHERA	MILLOR DRIVER
37	132	MANAS PARTAP SINGH	MILLOR DRIVER
38	133	BANKANIDHI	MILLOR HELPER
39	134	BANWARI SAMANTRAY	SPRAY TANKER DRIVER
40	135	LOKNATH PARIDA	WATER TANKER DRIVER
41	136	SUBHASH SWAIN	WATER TANKER DRIVER

A. Veer Madara
23/8/10.

ANNEXURE - A

ORISSA STATE ROADS PROJECT (SH-17) Pkg No:-OSRP-CW-ICB-Y1-P03

Contractor :- M/s. BACKBONE-ARSS-JV.

CONTRACTOR'S MANPOWER AND EQUIPMENT

1	Technical & Administrative Staff of P03	2010												Aug-10
		JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
	STAFF DESIGNATION													
	PROJECT MANAGER	1	1	1	1	1	1	1	1					
	QUANTITY SURVEYOR	1	1	1	1	1	1	1	1					
	HIGHWAY ENGINEERS	2	3	3	3	2	2	2	4					
	BRIDGE ENGINEERS	2	3	3	3	2	2	2	2					
	SURVEYORS	2	3	3	3	2	2	2	3					
	SAFETY OFFICER	1	1	1	1	1	1	1	1					
	CAD ENGINEER	1	1	1	1	1	1	1	1					
	MATERIAL ENGG.	1	1	1	1	1	1	1	1					
	LAB TECHNICIANS	6	6	6	6	6	6	6	3					
	ROAD SUPERVISORS	5	12	12	12	12	12	12	6					
	STRUCTURE SUPERVISORS	12	12	12	12	12	12	12	5					
	SAFETY SUPERVISORS	1	2	2	2	2	2	2	2					
	MAINTAINCE ENGINEER	1	1	1	1	1	1	1	1					
	ADMIN STAFF	5	5	5	5	5	5	5	5					
	MECHANICAL STAFF	5	5	7	7	7	7	7	7					
	PLANT SUPERVISORS	5	7	7	7	7	7	7	7					
	TOTAL	51	64	66	66	63	63	63	50	0	0	0	0	0

2	Labour :-	2010												
	Labour Categor	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
	Local male Labour	750	750	775	875	962	921	895						
	Local Female Labour	150	150	155	0	0	0	0	0					
	Migrated Labour male	90	90	90	450	750	852	758						
	Total Labour (Local & Migrated)	990	990	1020	1120	852	945	785						

3	Equipments:-	2010												
	EQUIPMENT DETAILS	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
	JCB	4	4	4	4	4	4	2	2					
	EXCAVATOR	3	3	3	3	3	3	2	2					
	LOADER	2	2	2	2	2	2	2	2					
	GRADER	1	1	1	2	2	2	2	2					
	DOZER	1	1	2	2	2	2	2	1					
	PAVER	1	1	1	1	1	1	1	1					
	TANDEM ROLLER	1	1	1	1	1	1	1	1					
	VIBRATORY ROLLER	1	1	2	2	2	2	2	2					
	HYVA(10 WHEELER)	13	13	20	20	20	20	20	20					
	MILLER	0	0	0	0	2	2	2	2					
	WATER TRUCK	2	3	3	3	3	3	3	3					
	WATER PUMP	2	2	2	2	2	2	2	2					
	CONC. MIXTURE	3	6	6	6	6	0	0	0					
	VIBRATOR	3	3	3	3	3	5	5	5					
	FOUR WHELLER	6	7	7	7	7	7	7	7					
	TWO WHELLER	5	6	9	9	9	9	9	9					
	TRACTOR	4	5	5	5	5	5	5	5					
	CRUSHING PLANT	1	1	1	1	1	1	1	1					
	WET MIX PLANT	1	1	1	1	1	1	1	1					
	HOT MIX PLANT	1	1	1	1	1	1	1	1					
	BATCHING PLANT						1	1	1					
	D.G.	5	5	5	5	5	5	5	5					